

Proposal ID	INV/NUP/2025/0027	Enquiry .	Hilman Firdaus
Client Name	Heru	Report For	NDT INSPECTION untuk 5 unit Tangki

LAPORAN KEMAJUAN PEKERJAAN

NO.	PEKERJAAN	Bobot Kerja (%)	AGUSTUS									
			4	5	6	7	8	9	10	11	12	13
1	PRE INSPECTION	22,73%	2,53%	2,53%	2,53%	2,53%	2,53%	2,53%	2,53%	2,53%	2,53%	
2	NDT Metode Dye Penetrant Test (PT)	36,82%				5,26%	5,26%	5,26%	5,26%	5,26%	5,26%	5,26%
3	NDT Metode ultrasonic test (UT)	40,45%				5,78%	5,78%	5,78%	5,78%	5,78%	5,78%	5,78%
		100%										
	Progres Rencana		2,53%	2,53%	2,53%	13,56%	13,56%	13,56%	13,56%	13,56%	13,56%	11,04%
	Total Kumulatif Progres Rencana		2,53%	5,05%	7,58%	21,14%	34,70%	48,27%	61,83%	75,40%	88,96%	100,00%
	Progres Aktual		6,32%	11,63%	24,26%	24,26%	24,26%	24,26%	24,26%	24,26%	24,26%	24,26%
	Total kumulatif Progres Aktual		-94%	-88%	-76%	-76%	-76%	-76%	-76%	-76%	-76%	-76%

DOKUMENTASI LAPORAN PEKERJAAN

Nº	Uraian pekerjaan	Dokumentasi
1	04 Agustus 2025, Tank Cleaning, tangka 1 selesai	 11:34 AM Mon, 04/08/2025 GXXH-GWW, Kp. Cilodong, RT./RW. RW. 0100007, Cikopo, Kec. Bungursari, Kabupaten Purwakarta, Jawa Barat 41181, Indonesia 25,8 °C Proses pembersihan tank pertama 14:47 AM Mon, 04/08/2025 A. Raya Cikopo No.50, Cikopo, Kec. Bungursari, Kabupaten Purwakarta, Jawa Barat 41181, Indonesia 33,4 °C Tank pertama selesai di bersihkan



Proposal ID	INV/NUP/2025/0027	Enquiry .	Hilman Firdaus
Client Name	Heru	Report For	NDT INSPECTION untuk 5 unit Tangki

2	04 Agustus 2025, Tank Cleaning, tangka 2 selesai	  
3	04 Agustus 2025, Tank Cleaning, tangka 3 selesai	 
4	05 Agustus 2025, Tank Cleaning, tangka 4 selesai	  
5	05 Agustus 2025, Tank Cleaning, tangka 5 selesai	  